



Analysis of the Construction Scheme for the Jinping Neutrino Detector

Ye Quanxi, Nie Huidong


Yanshan University

School of Civil Engineering and Mechanics

15690063613@163.com

2026/07/04

Contents



01 Project Overview

02 Detector Structure

03 Construction Sequence

04 Installation of Steel Framework

05 Installation of Acrylic Vessel

06 Installation of the Rope and
Stainless Steel Grid Shell




YANSHAN
UNIVERSITY


01

Project Overview


The D2 Test Hall is a tunnel structure with a dome roof, featuring a clear **width of 14 m** and a **height of 13.7 m**. A foundation pit is located at the far end of the test hall, and its dimensions are shown in the figure below.



Site Layout Plan



1-1




- ❑ **Site Arrangement:** Detectors are placed inside the foundation pit, and electromechanical equipment is arranged on the outer side.



YANSHAN
UNIVERSITY

02


Detector Structure



The installation mainly consist
of **four components**:

- **Stainless Steel Outer Frame:** Prefabricated columns; on-site welding and assembly.
- **Spherical Grid Shell:** Half Prefabricated, half segmented assembly.
- **Ropes:** Pre-tensioned; on-site installation.
- **Acrylic Vessel:** Segmented Prefabrication; On-site Assembly and Integration.

02 Detector Structure



Structural size	
Width	12.9m
Length	14.4m
Height	13.2m
Acrylic Vessel Diameter	9.96m
Stainless Steel Grid Shell Diameter	11.96m

Dimensions and Clearances of Components::

- Frame: **12.9 m** width (foundation pit limit), **14.4 m** length for symmetric layout & higher water capacity.
- 9.96 m acrylic sphere; **900 mm PMT detection space** → 11.96 m spherical steel shell.




YANSHAN
UNIVERSITY


03

Construction Sequence


Stainless Steel Framework: Construction and Installation Sequence




1. Install the bottom frame.



2. Install the bottom
frame steel plate.




3. Install the back frame.




4. Install the side frame.

Spherical grid shell section: The support frame is fixed to the bottom ring beam, followed by installation of the inner hemispherical shell.


Construction and Installation Sequence




5. Install the bottom
Support



6. Install the inner
hemisphere.




7. Install the Acrylic Vessel



Spherical grid shell section: install the remaining ribs of the inner hemispherical shell from bottom to top.

Construction and Installation Sequence




8.Install the ropes


9.Install the spherical grid shell ribs

Install the front frame.


Construction and Installation Sequence:




10. Install front frame Y-bracing



11. Install front frame beams and columns.



12. Install cross bracing ribs at front frame.



13. Install front frame steel plates.




YANSHAN
UNIVERSITY

04

Installation of Steel Frame

Bottom Frame Installation Sequence:




- Bottom frame is **key for sealing**; all parts must be welded.
- Install bottom steel plates after welding stainless rods. I-beams with unequal flanges is used with **long side outside, short side inside**.
- Steel plates are installed from short side to long side and welded after positioning.


Back Frame Installation Sequence:




1 Install back column




2 Install back connecting beams



4 Install back bottom bracing and reinforcement




3 Install back steel plate



- ❑ Install the vertical columns and weld them in place, then install the connecting beams and weld them to the columns for positioning.
- ❑ Install the steel plates, fix them through alignment holes, and weld them to the frame beams and columns.
- ❑ After installation, add diagonal bracing between the bottom and side frames for structural reinforcement.


A、B Side Frame Installation Sequence:




Install Vertical Columns
of Sides A and B



Install Connecting Beams
of Sides A and B






Complete Installation
of Sides A and B






Install Top Diagonal Bracing
and Top Steel Beams

- The installation sequence of the left and right side frames is **the same as the back frame**. Based on the **bottom bracing**, **two additional Y-shaped tie rods** are installed between the side frames and the back frame for structural reinforcement.

S, Mises
Multiple section points
(Avg: 75%)




U, Magnitude




Meet national standards.

Top Frame Installation Sequence:



- The top stainless steel frame is installed in **two sections**: first install the **inner half** of the top frame, and after the acrylic vessel construction is **completed**, install the **outer half** of the top frame and steel plates.



S, Mises
Multiple section points
(Avg: 75%)

+1.453e+02
+1.332e+02
+1.211e+02
+1.090e+02
+9.685e+01
+8.475e+01
+7.264e+01
+6.054e+01
+4.843e+01
+3.632e+01
+2.422e+01
+1.211e+01
+3.589e-03




U, Magnitude

+2.379e+01
+2.180e+01
+1.982e+01
+1.784e+01
+1.586e+01
+1.388e+01
+1.189e+01
+9.911e+00
+7.929e+00
+5.947e+00
+3.965e+00
+1.982e+00
+0.000e+00




Meet national standards.

Front Frame Installation Sequence:



- Outside the foundation pit (D2 plant passage), install the stainless-steel frame at the entrance, stiffeners, and entrance steel plates; detector installation is completed.






YANSHAN
UNIVERSITY

05

Installation of Acrylic Vessel




Weight: Approx. 25 ton

- 1、Chimney flanged connection**
- 2、Joint misalignment**

Name	Type	Site	Diameter Maxumum	Split Quantity	Weight per Piece
Ø10000mm Sphere	Spherical shell layer 1	Upper & Lower 2 layers	Approx. 7842 mm	4	Approx. 250Kg
	Spherical shell layer 2	Upper & Lower 1 layers	Approx. 9652 mm	6	Approx. 660Kg
	Spherical shell layer 3	Equator (0 layer)	Approx. 9960 mm	6	Approx. 900Kg
Ø1000mm Cylinder	Chimney		1000mm		Approx. 350Kg

Installation Sequence of Acrylic Vessel:






YANSHAN
UNIVERSITY


06

Installation of the Rope and Stainless Steel Grid Shell


Installation of the high performance fiber rope:




1. Spherical structure completed.




2. Lift the sphere using temporary ropes




3. Transfer load slowly to spherical fixing ropes.



4. The sphere load is taken over by fixing ropes.



Calculation results:




Local stress in the sphere is less than 3.5 MPa, meeting the design requirements.

Calculation results:


S, Mises
Rel. radius = 1.000
(Avg: 75%)

	+1.573e+08
	+1.442e+08
	+1.311e+08
	+1.180e+08
	+1.049e+08
	+9.177e+07
	+7.866e+07
	+6.555e+07
	+5.244e+07
	+3.933e+07
	+2.622e+07
	+1.311e+07
	+3.564e+03



S, Mises
Rel. radius = 1.0000
(Avg: 75%)



	+1.690e+06
	+1.550e+06
	+1.409e+06
	+1.269e+06
	+1.128e+06
	+9.876e+05
	+8.470e+05
	+7.064e+05
	+5.659e+05
	+4.253e+05
	+2.847e+05
	+1.441e+05
	+3.564e+03



No.4 Step Stress


Local stress in the sphere is less than 3.5 MPa, meeting the design requirements.

Grid Shell Structural Framing Installation(inner):




Weight Approx.
3 ton

Weight Approx.
3.2 ton



U, Magnitude



Red	+7.460e+00
Orange	+6.839e+00
Yellow	+6.217e+00
Light Green	+5.595e+00
Green	+4.973e+00
Dark Green	+4.352e+00
Teal	+3.730e+00
Blue	+3.108e+00
Light Blue	+2.487e+00
Dark Blue	+1.865e+00
Very Dark Blue	+1.243e+00
Black	+6.217e-01
Black	+0.000e+00




**Meet national
standards.**

Grid Shell Structural Framing Installation(Outer)


- Secure the sphere, then assemble the outer framing **from bottom to top**.
- Due to rope interference, framing at the **3rd (alternate zones)** and 6th layers must be assembled on-site.
- The remaining **non-conflict sections** can be pre-fabricated into small segments and then hoisted into place.




Steel Backing Plate for Grid Shell




PMT:



■ Overall lifting




■ Manual installation



- All Stainless-steel frame are factory-prefabricated and assembled on-site after hoisting, with top frame installed in inner and outer halves under code-compliant deformation control.
- Inner steel grid shell is pre-assembled and lifted by monorail crane, while outer frame is installed in segments after sphere and ropes; PMTs are mounted after backing plate preparation.
- Acrylic vessel is installed layer-by-layer from bottom to top inside the frame, with final bottom layer installed last and thermal treatment applied via local and global annealing.
- Temporary ropes are used during fiber rope installation; final rope assembly is completed after removal of temporary acrylic vessel supports.

Analysis of the Construction Scheme for the Jinping Neutrino Detector



Thank you for your
time and consideration.